

### 2017

## Q5/SQ5

# Audi Pre-Delivery Inspection

Stock No. D	ealer Number	R.O. No.	R.O. No.	
VIN Road test mileage out		Road test mileage in	Road test mileage in	
Reminders				
<ul> <li>All items must be completed prior to custo</li> </ul>	omer delivery by an A	Audi technician		
		prevent excessive battery discharge during inspection		
► ALL PDI function tests must be run in Gui	ded Fault Finding (GI	FF) only. Do NOT use Guided Functions for any PDI related test the Special functions tab of ODIS Diagnosis for using GFF for PDI	I	
<ul> <li>It is advised to start ODIS with the engine during the SVM check vehicle configuratio</li> </ul>	_	ll 5F Test Plans in GFF and also to ensure SVM sees all control un	its	
For items marked with *, please refer to the	ne PDI Technician Ref	ference Document posted on ServiceNet for additional informatio	nc	
Vehicle Preparation		Trunk Inspection		
<ul> <li>☐ Check Elsa for open campaigns and updates</li> <li>☐ Deactivate vehicle transport mode*</li> <li>This step must be performed with the engine off, and ignition on</li> </ul>		Verify power tailgate is operational and set default openin height*	ng	
		☐ Install wheel bolt cover removal tool from PDI kit into tru tool kit*	ınk	
Set adaption channel to enable CD Ripping	g (if equipped with	☐ Verify tool kit is installed securely in luggage compartmen	nt	
NAV)*		☐ Verify inflatable spare tire and compressor are present		
Set service reminder*		☐ Verify operation of luggage cover		
Perform any open campaigns *				
Under the Hood Inspection		Interior		
Check battery clamps for proper torque*  Perform a battery test*  Check engine oil level*		☐ Verify operation of all seat belts and latches		
		Check operation of window, lock, and seat controls*		
		Check rear view mirror operation*		
☐ Check all fluid levels and top off if necessa	arv	☐ Inspect mirrors for proper operation*		
		☐ Verify operation of all interior lights		
Exterior		☐ Verify operation heated seats (if equipped)		
☐ Check all key buttons and features*		☐ Verify operation heated/ventilated seats (if equipped)*		
Prepare the base bars for customer delivery	ry (install bars	☐ Verify proper operation of climate control*		
only upon customer request)*		☐ Inspect operation of all power outlets		
Lighting and Windshield		☐ Check panoramic sunroof and sunshade operation*		
☐ Test exterior lighting functions		☐ Verify operation of front Passenger Occupant Detection		
☐ Install wiper blades		System		
—		Settings		
	• • •	Set Time source setting to "GPS" and set Auto daylight saings time to "on."*	V-	

Effective 8-16-2016-US Version 1.1  $\hfill \square$  Verify and set language and Measurement Units\*



### 2017

# Q5/SQ5

# Audi Pre-Delivery Inspection

Settings (continued)	Driving Performance
☐ Verify speech dialog system is operating*	Check horn operation
☐ Load Onboard Video Tutorials*	☐ Verify hold and release of electronic parking brake
☐ Set "Music volume while parking" to 6 lines*	☐ Verify engine Start-Stop System functionality*
☐ Set dealership location in navigation (if equipped)*	☐ Verify engine performance and acceleration*
Media / Radio / SAT	<ul><li>Verify transmission operation, including shift paddles (if equipped)</li></ul>
☐ Verify operation of AMI or aux. input (if equipped)	☐ Test drive vehicle applying brakes several times*
☐ Verify operation of CD/DVD player (if equipped)	☐ Check steering/tire alignment
$\ $ Insert SD card and test function of all slots	Check for squeaks, rattles and wind noise
Program the presets to local stations	Calibrate rear view mirror*
☐ Verify HD Radio is turned "off"*	☐ Verify quality of radio reception in AM/FM/SiriusXM bands
Audi connect (USA ONLY) (if equipped)	Driver Assistance
$\square$ Verify Audi connect Information Packet is present (if	☐ Verify cruise control/ACC functionality (if equipped)
equipped)*	☐ Verify Audi side assist functionality (if equipped)
Connect the dealer demo SIM card to verify system connects to mobile network*	☐ Verify operation of parking system (if equipped)*
☐ Turn on the wireless network (if equipped)*	Activate NAV and follow directions back to dealership (if
☐ Check Wi-Fi hotspot functionality*	equipped)
☐ Enable Google Earth (if equipped)*	Post-Road Test Inspection
	☐ Interrogate fault memory and print Diagnostic Log
On-Hoist Inspection	☐ Ensure the yellow tire pressure tag is installed on the steer-
Remove transport suspension blocks (follow ELSA instruction)	ing wheel
Check steering, boots, brake system, hoses, tires and wheels for damage	☐ Apply Inventory Maintenance Sticker ☐ Install showroom charger to ensure battery remains charged at all times
☐ Check underside of vehicle for fluid leaks and loose components	
☐ Inspect wheel bolts for proper torque*	
☐ Install wheel locks (if equipped)	
☐ Install wheel bolt covers and center caps as supplied*	
☐ Set and store tire pressures for either sold vehicle OR stock inventory vehicle*	
Quality Standards, and has met the standards for Perfect Deli	icle has been prepared in accordance with Audi Procedures and very.  St 8 of VIN  Completion Date
	<i>\\\\\\\</i>