

Separate and use for flap insert

PDI and Final Delivery Checklist



2016 PILOT

This Page Intentionally Left Blank

Pre-Delivery Inspection

2016 Honda Pilot

Model	Year	Color	Key Code	Audio/Nav Code	Date
VIN		Stock #	Technician	DPTS ID	

INSTRUCTIONS: Use the appropriate Service Manual, Owner's Manual, and Service Bulletin to do all of the operations listed below, and mark the after inspection. Put a line through the item if it does not apply to the vehicle.

Before Starting PDI

- Install the under-hood back-up fuse.
- Check fuel fill door and fill up fuel tank, check gauge
- Remove protective films and wash vehicle
- Check paint finish for dents, dings, scratches, and blemishes**

1. Vehicle Interior (Part 1)

- Open hood and tailgate, check interior hood latch and tailgate button operation*
- Remove all interior plastic films, tags, and cargo items from cargo area
- Install and anchor floor mats in place
- Check childproof locks and seat belt operation

1. Vehicle Interior - (continued)

- Check brake pedal and parking brake free play

2. Vehicle Exterior (Part 1)

Walk-around

- Check body fit and alignment
- Check paint finish for dents, dings, scratches, and blemishes
- Check hinges, locks, and latches (lubrication and operation)

3. Under Hood - Engine Cold

- Check battery state of charge with tester and enter the GOOD BATTERY 10-digit test code below (see S/B 88-023, Battery Testing and Replacement)**

3. Under Hood - (continued)

- Check battery cables and terminal tightness**
- Check condition of wiring, hose clamps, and the drive belt auto tensioner
- Check brake fluid level
- Check coolant fluid level and concentration
- Check engine oil level
- Check washer fluid level
- Check for fluid leaks

4. Under Vehicle (On Lift)

Drive vehicle onto lift and raise to full height

- Check body panels (low view) for dents, scratches, etc.

4. Under Vehicle - (continued)

Raise to full height

- Check tires for defects or damage
- Check brake lines
- Check suspension and brakes
- Check suspension bolts for torque paint
- Check rear differential fluid level*
- Check transfer assembly fluid level*
- Remove wheel protection
- Check for fluid leaks
- Check steering gearbox and linkage
- Check driveline/axle/CV boots
- Check exhaust components
- Check clips on fuel lines
- Check underbody and install body plugs

5. Vehicle Exterior (Part 2)

Lower vehicle to half-height

- Install front license plate holder*
- Check body fit, alignment and paint condition

Lower vehicle to ground

- Adjust tire pressures to doorjamb label specs**
- Check wheel nut torque 127 Nm (94 lb-ft)**

5. Vehicle Exterior (continued)

- Check keys, check operation of both keyless remote transmitters
- Check remote engine starter operation*
- Check security system operation
- Manually check door key locks

6. Rear Cargo Area

- Check power tailgate outer handle*
- Check power tailgate close button*
- Check cargo light operation
- Check trim appearance and carpet fitment
- Check folding rear seat operation
- Check jack and tools
- Check spare tire pressure; check mounting and cover

7. Under Hood - Engine Idling

Close Hood

- Cold-start engine
- Check engine cooling fan operation
- Check engine coolant temperature gauge operation
- Do idle learn procedure

7. Under Hood (continued)

- Check throttle operation and idle return
- Check tachometer
- Check engine idle speed - A/C on/off
- Check for abnormal noise/vibration, in and out of gear

8. Vehicle Interior (Part 2)

- Check seat adjustments
- Check tilt/telescopic steering column operation
- Check center console operation
- Install shift lock release cover*
- Do navigation system PDI*
- Exit anti-theft mode (Enter Code Screen) by pressing and holding power button for about 2 seconds
- Check audio system
- Check rear entertainment system*
- Set clock (non-navigation)
- Check Sirius XM® Radio* (do dealer rapid refresh, if necessary)
- Check audio system steering wheel controls and voice controls*
- Set radio station presets

* If applicable

8. Vehicle Interior (continued)

- Check front* and rear* seat heater operation
- Check instrument panel brightness
- Check instrument panel indicators
- Check exterior lights: headlights, taillights, parking lights, brake lights, turn signals and indicators, hazard lights, fog lights* and license plate lights
- Check front/rear defogger operation
- Check interior lights: ceiling, map lights, and cargo area
- Check moonroof operation*
- Check headlight aim
- Check front and rear windshield wipers/washers
- Check power window operation and AUTO up/down feature
- Check glove box lock/unlock operation
- Check sun visors
- Check outside temperature display
- Check power mirror operation including reverse tilt*
- Check accessory power sockets (including socket in cargo area*)
- Check assist handle mountings

8. Vehicle Interior - (continued)

- Check Homelink transceiver*
- Check Bluetooth® HandsFreeLink® system operation
- Check multi-view rear view camera operation
- Check auto dimming rear view mirror operation*
- Check horn
- Check passenger's airbag off indicator
- Check adaptive cruise control indicator operation*
- Check cruise control indicator operation*
- Check Collision Mitigation Braking System™ indicator operation*
- Check LaneWatch™ operation*
- Check forward collision warning system indicator light*
- Check lane keeping assist indicator operation*
- Check lane departure warning indicator operation*
- Check road departure warning indicator operation*
- Check blind spot information indicator operation*

8. Vehicle Interior - (continued)

- Check all-wheel drive system indicator*
- Check Intelligent Traction Management System mode operation
- Check vehicle stability assist indicator operation
- Check vehicle stability assist system off indicator operation
- Verify shift lock*
- Verify steering wheel lock*

9. Road Test

- Check speedometer
- Check idle stop operation*
- Verify that steering wheel is centered and free from vibration (tire balance)
- Check engine performance under all driving conditions
- Verify that vehicle tracks straight
- Check automatic transmission operation
- Check paddle shifter operation*
- Check cruise control operation, including adaptive cruise control*

9. Road Test - (continued)

- Check for abnormal noise/vibration, wind noise/squeaks and rattles
- Check ECON button operation

I certify that a Pre-Delivery Inspection has been completed on this vehicle following Honda specifications. In addition, I also certify that all items requiring attention have been rechecked AFTER the items have been serviced, according to Honda quality control standards and procedures.



PDI Technician

Date

Quality Control Inspector

Date

owners.honda.com

31TG7M01
00X31-TG7-M010

2016 Honda Pilot PDI and Final Delivery Checklist
©2015 Honda Motor Co., Ltd. — All Rights Reserved

Printed in U.S.A.