R.O. No.



2015

Stock No.

Q5/Q5 hybrid/SQ5/Q5 TDI

Audi Pre-Delivery Inspection

Dealer Number

VIN Road test mileage out	Road test mileage in			
► All items must be completed prior to customer delivery by an Audi recommends using an Audi approved battery charger to prove the complete of the complete o	prevent excessive battery discharge during inspection			
 It is advised to start ODIS with the engine running to enable all 5F Test Plans in GFF and also to ensure SVM sees all control units during the SVM check vehicle configuration Refer to the Special functions tab of ODIS Diagnosis using GFF for the PDI function tests For items marked with *, please refer to the PDI Technician Reference Document posted on ServiceNet for additional information 				
			Open Campaigns/Updates	Lighting and Windshield
☐ Check Elsa for open campaigns and updates	☐ Test exterior lighting functions			
Transport Mode Deactivation, DTC Check, Set Service	☐ Test front washers (and rear/headlight washers if equipped)*			
Reminder	Interior			
☐ Deactivate vehicle transport mode*	☐ Verify operation heated/ventilated seats (if equipped)*			
Perform any open campaigns *	☐ Verify operation of all seat belts and latches			
Set adaption channel to enable CD Ripping (if equipped with NAV)*	☐ Verify operation of front Passenger Occupant Detection System			
Set service reminder*	☐ Verify proper operation of climate control*			
He death a Head Townships	Switches / Outlets and Windows			
Under the Hood Inspection	☐ Check horn operation			
Check all fluid levels and top off if necessary	☐ Check operation of window, lock, and seat controls*			
Check battery clamps for proper torque*	☐ Check panoramic sunroof operation*			
Check engine oil level*	☐ Inspect mirrors for proper operation*			
Perform a battery test*	☐ Inspect operation of all power outlets*			
Exterior	☐ Verify operation of all interior lights			
☐ Check all key buttons and features*				
Prepare the base bars for customer delivery (install bars only upon customer request)*	Audi connect (USA ONLY) (if equipped)			
	Check Wi-Fi hotspot functionality*			
☐ Verify power rear lid/tailgate is operational and set default opening height*	Connect the dealer demo SIM card to verify system connects to mobile network*			
	☐ Enable Google Earth (if equipped)*			
Trunk Inspection ☐ Install wheel bolt cover removal tool from PDI kit into trunk lid toolkit*	☐ Turn on the wireless network*			
	☐ Verify Audi connect Information Packet is present*			
☐ Verify inflatable spare tire and compressor are present	Media / Radio / SAT			
☐ Verify operation of luggage cover	☐ Insert SD card and test function of all slots			
☐ Verify tool kit is installed securely in luggage compartment	☐ Program the presets to local stations			



2015

Q5/Q5 hybrid/SQ5/Q5 TDI

Audi Pre-Delivery Inspection

Media / Radio / SAT (continued)	Driver Assistance (continued)
☐ Verify HD Radio is turned "off"*	☐ Verify operation of Audi parking system (if equipped)*
☐ Verify operation of AMI or aux. input (if equipped)	P. (P. (
☐ Verify operation of CD/DVD player (if equipped)	Driving Performance
	Calibrate rear view mirror*
Settings	Check for squeaks, rattles and wind noise
Load Onboard Video Tutorials*	Check steering/tire alignment
Set "Music volume while parking" to 6 lines*	☐ Test drive vehicle applying brakes several times*
Set dealership location in navigation (if equipped)*	☐ Verify engine performance and acceleration*
Set Time source setting to "GPS" and set Auto daylight savings time to "on."*	☐ Verify engine Start-Stop System functionality (if equipped)*
☐ Verify and set language and Measurement Units*	☐ Verify hold and release of parking brake
☐ Verify Voice Activation is operating (if equipped)*	☐ Verify quality of radio reception in AM/FM/SAT bands
	Verify transmission operation, including shift paddles (if equipped)
On-Hoist Inspection	
Check steering, boots, brake system, hoses, tires and wheels for	Hybrid Technology (Q5 hybrid only)
damage	☐ Verify EV button is operating*
Check underside of vehicle for fluid leaks and loose components	☐ Verify charging while braking in recuperation range*
☐ Inspect wheel bolts for proper torque*	☐ Check MMI and instrument cluster for proper operation mode indication*
Install wheel bolt covers and center caps as supplied*	
Remove transport suspension blocks (follow ELSA instruction)	Post-Road Test Inspection
Set and store tire pressures for either sold vehicle OR stock inventory vehicle (See separate "2015 Normal Load Condition Tire Pressure Table" posted on ServiceNet)*	Apply Inventory Maintenance Sticker
	☐ Ensure the yellow tire pressure tag is installed on the steering wheel
Driver Assistance Activate NAV and follow directions back to dealership (if	☐ Install showroom charger to ensure battery remains charged at
	all times
equipped)	☐ Interrogate fault memory and print Diagnostic Log
Verify Audi side assist functionality (if equipped)	Record final mileage and sign checklist
☐ Verify cruise control/ACC functionality (if equipped)	
	·/////////////////////////////////////
//// Technician	////
I certify that all operations have been completed and this vehicle has been prepared in accordance with Audi Procedures and	
Quality Standards, and has met the standards for Perfect Del	//// ////
////	////
Technician Signature L	ast 8 of VIN Completion Date
·/////////	///// ///////
<i>\\\\\\\</i>	