



2015

TT/TTS Coupé and Roadster/TT RS

Audi Pre-Delivery Inspection

Stock No.

Dealer Number

R.O. No.

VIN

Road test mileage out

Road test mileage in

Reminders

- ▶ All items must be completed prior to customer delivery by an Audi technician
- ▶ Audi recommends using an Audi approved battery charger to prevent excessive battery discharge during inspection
- ▶ Refer to the Special functions tab of ODIS Diagnosis using GFF for the PDI function tests
- ▶ For items marked with *, please refer to the PDI Technician Reference Document posted on ServiceNet for additional information

Open Campaigns/Updates

- Check Elsa for open campaigns and updates

Transport Mode Deactivation, DTC Check, Set Service Reminder

- Deactivate the anti-theft function for the Navigation DVD*
- Deactivate vehicle transport mode*
- Perform any open campaigns *
- Set service reminder*

Under the Hood Inspection

- Check all fluid levels and top off if necessary
- Check battery clamps for proper torque*
- Check engine oil level*
- Install the headlight washer fuse
- Perform a battery test*

Exterior

- Check all key buttons and features*

Trunk Inspection

- Install wheel bolt cover removal tool from PDI kit into trunk lid toolkit*
- Verify tool kit is installed securely in luggage compartment

Lighting and Windshield

- Test exterior lighting functions
- Test front washers (and headlight washers if equipped)*

Interior

- Inspect heated seats for proper operation (if equipped)
- Verify operation of all seat belts and latches
- Verify operation of front Passenger Occupant Detection System
- Verify proper operation of climate control*

Switches / Outlets and Windows

- Check horn operation
- Check operation of window, lock, and seat controls*
- Inspect mirrors for proper operation*
- Inspect operation of all power outlets*
- Verify operation of all interior lights

Media / Radio / SAT

- Insert SD card and test function of all slots
- Program the presets to local stations
- Verify operation of AMI or aux. input (if equipped)
- Verify operation of CD changer (if equipped)

Settings

- Set clock and date*
- Set dealership location in navigation (if equipped)*
- Verify and set language and Measurement Units*
- Verify Voice Activation is operating (if equipped)*



2015

TT/TTS Coupé and Roadster/TT RS

Audi Pre-Delivery Inspection

On-Hoist Inspection

- Check steering, boots, brake system, hoses, tires and wheels for damage
- Check underside of vehicle for fluid leaks and loose components
- Inspect wheel bolts for proper torque*
- Install wheel bolt covers and center caps as supplied*
- Remove transport suspension blocks (follow ELSA instruction)
- Set and store tire pressures for either sold vehicle OR stock inventory vehicle (See separate "2015 Normal Load Condition Tire Pressure Table" posted on ServiceNet)*

Convertible Functionality (if equipped)

- Test operation of folding power top*
- Test power wind deflector

Driver Assistance

- Activate NAV and follow directions back to dealership (if equipped)
- Verify all cruise control functions
- Verify function of Audi parking system

Driving Performance

- Calibrate rear view mirror*
- Check for squeaks, rattles and wind noise
- Check steering/tire alignment
- Test drive vehicle applying brakes several times*
- Verify engine performance and acceleration*
- Verify hold and release of parking brake

Driving Performance (continued)

- Verify quality of radio reception in AM/FM/SAT bands
- Verify rear spoiler functionality
- Verify transmission operation, including shift paddles (if equipped)

Post-Road Test Inspection

- Apply Inventory Maintenance Sticker
- Ensure the yellow tire pressure tag is installed on the steering wheel
- Install showroom charger to ensure battery remains charged at all times
- Interrogate fault memory and print Diagnostic Log
- Record final mileage and sign checklist

Technician

I certify that all operations have been completed and this vehicle has been prepared in accordance with Audi Procedures and Quality Standards, and has met the standards for Perfect Delivery.

Technician Signature

Last 8 of VIN

Completion Date