



2016

A7/S7/A7 TDI/RS 7

## Audi Pre-Delivery Inspection

Stock No. \_\_\_\_\_

Dealer Number \_\_\_\_\_

R.O. No. \_\_\_\_\_

VIN \_\_\_\_\_

Road test mileage out \_\_\_\_\_

Road test mileage in \_\_\_\_\_

## Reminders

- ▶ All items must be completed prior to customer delivery by an Audi technician
- ▶ Audi recommends using an Audi approved battery charger to prevent excessive battery discharge during inspection
- ▶ It is advised to start ODIS with the engine running to enable all SF Test Plans in GFF and also to ensure SVM sees all control units during the SVM check vehicle configuration
- ▶ Refer to the Special functions tab of ODIS Diagnosis using GFF for the PDI function tests
- ▶ For items marked with \*, please refer to the PDI Technician Reference Document posted on ServiceNet for additional information

## Open Campaigns/Updates

- Check Elsa for open campaigns and updates

## Transport Mode Deactivation, DTC Check, Set Service Reminder

- Deactivate air suspension loading mode\*
- Deactivate vehicle transport mode\*
- Perform any open campaigns \*
- Set adaption channel to enable CD Ripping (if equipped with NAV)\*
- Set service reminder\*

## Under the Hood Inspection

- Check all fluid levels and top off if necessary
- Check battery clamps for proper torque\*
- Check engine oil level\*
- Perform a battery test\*

## Exterior

- Check all doors for proper power closing (if equipped)\*
- Check all key buttons and features\*
- Verify power rear lid/tailgate is operational

## Lighting and Windshield

- Test exterior lighting functions
- Test front washers (and headlight washers if equipped)\*

## Trunk Inspection

- Install wheel bolt cover removal tool from PDI kit into trunk lid toolkit

## Trunk Inspection (continued)

- Set spare tire pressure (See separate "2015 Normal Load Condition Tire Pressure Table" posted on ServiceNet)
- Verify operation of Hands-free trunk release
- Verify operation of luggage cover
- Verify tool kit is installed securely in luggage compartment

## Interior

- Check heated steering wheel operation (if equipped)
- Verify operation heated/ventilated & massaging seats (if equipped)\*
- Verify operation of all seat belts and latches
- Verify operation of front Passenger Occupant Detection System
- Verify proper operation of climate control\*
- Verify rear climate control operation (if equipped)\*

## Switches / Outlets and Windows

- Check horn operation
- Check operation of window, lock, and seat controls\*
- Check panoramic sunroof operation\*
- Check rear view mirror operation\*
- Inspect mirrors for proper operation\*
- Inspect operation of all power outlets\*
- Verify operation of all interior lights\*

## Audi connect (USA ONLY) (if equipped)

- Check Wi-Fi hotspot functionality\*



2016

## A7/S7/A7 TDI/RS 7

### Audi Pre-Delivery Inspection

#### Audi connect (USA ONLY) (if equipped) (continued)

- Connect the dealer demo SIM card to verify system connects to mobile network\*
- Enable Google Earth (if equipped)\*
- Turn on the wireless network\*
- Verify Audi connect Information Packet is present\*

#### Media / Radio / SAT

- Insert SD card and test function of all slots
- Program the presets to local stations
- Verify HD Radio is turned "off"\*
- Verify operation of both USB ports
- Verify operation of CD/DVD player (if equipped)

#### Settings

- Load Onboard Video Tutorials\*
- Set "Music volume while parking" to 6 lines\*
- Set dealership location in navigation (if equipped)\*
- Set Time source setting to "GPS" and set Auto daylight savings time to "on."\*
- Verify and set language and Measurement Units\*
- Verify Voice Activation is operating (if equipped)\*

#### On-Hoist Inspection

- Check steering, boots, brake system, hoses, tires and wheels for damage
- Check underside of vehicle for fluid leaks and loose components
- Inspect wheel bolts for proper torque\*
- Install wheel bolt covers\*
- Remove hoist access point trim covers (if equipped)\*
- Remove transport suspension blocks (follow ELSA instruction)
- Set and store tire pressures for either sold vehicle OR stock inventory vehicle (See separate "2015 Normal Load Condition Tire Pressure Table" posted on ServiceNet)\*

#### Driver Assistance

- Activate NAV and follow directions back to dealership (if equipped)
- Verify all vehicle Head-up Display functionality (if equipped)\*
- Verify Audi active lane assist functionality (if equipped)
- Verify Audi side assist functionality (if equipped)
- Verify cruise control/ACC with Stop & Go functionality (if equipped)
- Verify operation of Audi parking system (if equipped)\*
- Verify operation of night vision camera (if equipped)

#### Driving Performance

- Check adaptive air suspension in all positions (if equipped)
- Check for squeaks, rattles and wind noise
- Check steering/tire alignment
- Test drive vehicle applying brakes several times\*
- Verify engine performance and acceleration\*
- Verify engine Start-Stop System functionality (if equipped)\*
- Verify quality of radio reception in AM/FM/SiriusXM bands
- Verify rear spoiler functionality
- Verify transmission operation, including shift paddles (if equipped)

#### Post-Road Test Inspection

- Apply Inventory Maintenance Sticker
- Ensure the yellow tire pressure tag is installed on the steering wheel
- Install showroom charger to ensure battery remains charged at all times
- Interrogate fault memory and print Diagnostic Log
- Record final mileage and sign checklist

#### Technician

I certify that all operations have been completed and this vehicle has been prepared in accordance with Audi Procedures and Quality Standards, and has met the standards for Perfect Delivery.

\_\_\_\_\_  
Technician Signature

\_\_\_\_\_  
Last 8 of VIN

\_\_\_\_\_  
Completion Date