

## 2018

# TT Coupe & Roadster /TTS/TT RS Audi Pre-Delivery Inspection

Stock No.	Dealer Number	R.O. No.
VIN	Road test mileage out	Road test mileage in

#### Reminders

- All items must be completed prior to customer delivery by an Audi technician
- Audi recommends using an Audi approved battery charger to prevent excessive battery discharge during inspection
- ALL PDI function tests must be run in Guided Fault Finding (GFF) only. Do NOT use Guided Functions for any PDI related test as these will not be uploaded to the Paperless Server. Refer to the Special functions tab of ODIS Diagnosis for using GFF for PDI function tests
- It is advised to start ODIS with the engine running to enable all 5F Test Plans in GFF and also to ensure SVM sees all control units during the SVM check vehicle configuration
- ▶ For items marked with \*, please refer to the PDI Technician Reference Document posted on ServiceNet for additional information
- ▶ For items marked with \*\*, follow instructions for stock inventory vehicle

#### **Vehicle Preparation**

#### Interior

Check Elsa for open campaigns and updates	Verify operation of all seat belts and latches	
Deactivate vehicle transport mode*	Check operation of window, lock, and seat controls*	
This step must be performed with the <b>engine off</b> , and igni- tion on	Inspect mirrors for proper operation*	
Set adaption channel to enable CD Ripping (if equipped with	Check rear view mirror operation*	
NAV)*	Verify operation of all interior lights	
Set service reminder*	Verify operation heated seats	
Perform any open campaigns*	Verify proper operation of climate control*	
	Inspect operation of all power outlets*	
Exterior	Verify operation of front Passenger Occupant Detection	
Inspect exterior for damage, dings, dents and surface scratches	System	
Check all key buttons and features*	Settings	
Lighting and Windshield	Set Time source setting to "GPS" and set Auto daylight sav- ings time to "on"*	
Test exterior lighting functions	Verify operation of MMI touch pad (if equipped)	
Test windshield washers	Set Time to "Automatic setting" and "Automatic time zone"	
_	<ul> <li>Set Time to "Automatic setting" and "Automatic time zone"</li> <li>Verify and set language and Measurement Units*</li> </ul>	
Trunk Inspection		
Trunk Inspection	Verify and set language and Measurement Units*	
<ul> <li>Trunk Inspection</li> <li>Verify trunk is operational</li> <li>Verify operation of emergency release handle</li> </ul>	<ul> <li>Verify and set language and Measurement Units*</li> <li>Verify Speech dialog system is operating*</li> </ul>	
Trunk Inspection	<ul> <li>Verify and set language and Measurement Units*</li> <li>Verify Speech dialog system is operating*</li> <li>Set "Entertain. Fad." in Parking aid to an audible level*</li> <li>Set "Music volume while parking" to 6 lines*</li> <li>Set dealership location in navigation (if equipped)*</li> </ul>	
<ul> <li>Trunk Inspection</li> <li>Verify trunk is operational</li> <li>Verify operation of emergency release handle</li> <li>Install wheel bolt cover removal tool from PDI kit into trunk</li> </ul>	<ul> <li>Verify and set language and Measurement Units*</li> <li>Verify Speech dialog system is operating*</li> <li>Set "Entertain. Fad." in Parking aid to an audible level*</li> <li>Set "Music volume while parking" to 6 lines*</li> </ul>	
<ul> <li>Trunk Inspection</li> <li>Verify trunk is operational</li> <li>Verify operation of emergency release handle</li> <li>Install wheel bolt cover removal tool from PDI kit into trunk tool kit*</li> </ul>	<ul> <li>Verify and set language and Measurement Units*</li> <li>Verify Speech dialog system is operating*</li> <li>Set "Entertain. Fad." in Parking aid to an audible level*</li> <li>Set "Music volume while parking" to 6 lines*</li> <li>Set dealership location in navigation (if equipped)*</li> </ul>	
<ul> <li>Trunk Inspection</li> <li>Verify trunk is operational</li> <li>Verify operation of emergency release handle</li> <li>Install wheel bolt cover removal tool from PDI kit into trunk tool kit*</li> <li>Verify tool kit is installed securely in luggage compartment</li> </ul>	<ul> <li>Verify and set language and Measurement Units*</li> <li>Verify Speech dialog system is operating*</li> <li>Set "Entertain. Fad." in Parking aid to an audible level*</li> <li>Set "Music volume while parking" to 6 lines*</li> <li>Set dealership location in navigation (if equipped)*</li> </ul>	
Trunk Inspection  Verify trunk is operational Verify operation of emergency release handle Install wheel bolt cover removal tool from PDI kit into trunk tool kit* Verify tool kit is installed securely in luggage compartment Set spare tire pressure*	<ul> <li>Verify and set language and Measurement Units*</li> <li>Verify Speech dialog system is operating*</li> <li>Set "Entertain. Fad." in Parking aid to an audible level*</li> <li>Set "Music volume while parking" to 6 lines*</li> <li>Set dealership location in navigation (if equipped)*</li> </ul>	



## 2018

# TT Coupe & Roadster /TTS/TT RS

# Audi Pre-Delivery Inspection

### Media / Radio / SAT

- □ Verify operation of AMI or aux. input (if equipped)
- □ Verify operation of CD/DVD player
- ☐ Insert SD card and test function of all slots
- □ Verify HD Radio is turned "off"\*

### Audi connect (USA ONLY) (if equipped)

- Verify Audi connect Information Packet is present (if equipped)\*
- Check LTE connection is possible (if vehicle is marked retail sold in DMS, data is only available after customer starts 6-month trial in <u>www.myaudiconnect.com</u>)
- Turn on the Wi-Fi hotspot (if equipped)\*
- Check Wi-Fi hotspot visibility (if equipped)\*
- Enable Google Earth (if equipped)\*

### **On-Hoist Inspection**

- Remove transport suspension blocks (follow ELSA instruction)
- □ Check steering, boots, brake system, hoses, tires and wheels for damage
- Check underside of vehicle for fluid leaks and loose components
- □ Inspect wheel bolts for proper torque\*
- Install wheel locks (if equipped)
- □ Install wheel bolt covers and center caps as supplied\*
- Set and store tire pressures for either sold vehicle OR stock inventory vehicle\*

#### **Driving Performance**

- Check horn operation
- □ Verify hold and release of electronic parking brake
- □ Verify engine performance and acceleration\*
- □ Verify transmission operation, including shift paddles
- Test drive vehicle applying brakes several times\*

### Driving Performance (continued)

- Check steering/tire alignment
- □ Verify rear spoiler functionality
- Check for squeaks, rattles and wind noise
- Calibrate rear view mirror\*
- □ Verify quality of radio reception in AM/FM/SiriusXM bands

#### **Driver Assistance**

- 🗌 Verify cruise control
- □ Verify Audi side assist functionality (if equipped)
- □ Verify operation of parking system\*
- Activate NAV and follow directions back to dealership (if equipped)

### Convertible Functionality (if equipped)

- □ Test operation of power folding top\*
- □ Verify convertible top manual closing tools are present

#### Post-Road Test Inspection

- Interrogate fault memory and upload Diagnostic Log to GFF Paperless Server
- Check Service Interval and verify correct interval is displayed
- Check engine oil level\*
- Check all fluid levels and top off if necessary
- Perform a battery test\*
- Ensure the yellow tire pressure tag is installed on the steering wheel
- Apply Inventory Maintenance Sticker\*\*
- Install showroom charger to ensure battery remains charged at all times\*\*

`////////	, , ,		//////
	Technician		
Technician I certify that all operations have be Quality Standards, and has met the		en completed and this vehicle has been prepared in accordance with Audi Procedures and standards for Perfect Delivery.	
	Technician Signature	Last 8 of VIN	Completion Date
Effective Version 1	4-6-2017-US		PRE-DELIVERY INSPECTION (PDI)   2