



2019

# TT Coupe & Roadster/TTS/TT RS

## Audi Pre-Delivery Inspection

Stock No. \_\_\_\_\_

Dealer Number \_\_\_\_\_

R.O. No. \_\_\_\_\_

VIN \_\_\_\_\_

Road test mileage out \_\_\_\_\_

Road test mileage in \_\_\_\_\_

### Reminders

- ▶ All items must be completed prior to customer delivery by a certified Audi technician
- ▶ Audi recommends using an Audi approved battery charger to prevent excessive battery discharge during inspection
- ▶ ALL PDI function tests must be run in Guided Fault Finding (GFF) using PDI Total Function Test Plan only. Do NOT use Guided Functions for any PDI related test as these will not be uploaded to the Paperless Server. Refer to the Special functions tab of ODIS Diagnosis for using GFF for PDI function tests
- ▶ It is advised to start ODIS with the engine running to enable all 5F Test Plans in GFF
- ▶ For items marked with \*, please refer to the PDI Technician Reference Document posted on ServiceNet for additional information
- ▶ For items marked with \*\*, follow instructions for stock inventory vehicle

### Vehicle Preparation

- Check Elsa for open campaigns and updates
- Perform any open campaigns\*
- Perform diagnostics work\*

### Exterior

- Check all key buttons and features\*
- Inspect exterior for damage, dings, dents and surface scratches

### Lighting and Windshield

- Test exterior lighting functions
- Test windshield washers

### Trunk Inspection

- Verify trunk is operational
- Verify operation of emergency release handle
- Install wheel bolt cover removal tool from PDI kit into trunk tool kit\*
- Verify tool kit is installed securely in luggage compartment
- Verify inflatable repair kit and compressor are present (TT RS only)
- Set spare tire pressure (NA for TT RS)\*
- Check battery clamps for proper torque\*

### Interior

- Verify operation of all seat belts and latches

### Interior (continued)

- Check operation of window, lock, and seat controls\*
- Inspect mirrors for proper operation\*
- Check rear view mirror operation\*
- Verify operation of all interior lights
- Verify operation heated seats
- Verify proper operation of climate control\*
- Inspect operation of all power outlets\*
- Verify operation of front Passenger Occupant Detection System

### Settings

- Verify operation of MMI®
- Set Time source setting to “GPS” and set Auto daylight savings time to “on”\*
- Set Time to “Automatic setting” and “Automatic time zone”
- Verify and set language and measurement units\*
- Verify Speech Dialog System is operating\*
- Set “Entertain. Fad.” in Parking aid to an audible level\*
- Set dealership location in navigation (if equipped)\*
- Turn off Manual Speed Warning (if equipped)\*

### Media / Radio / SAT

- Verify operation of aux. input (if equipped)
- Verify operation of CD/DVD player
- Insert SD card and test function of slot



2019

## TT Coupe & Roadster/TTS/TT RS

### Audi Pre-Delivery Inspection

#### Media / Radio / SAT (continued)

- Program the presets to local stations
- Verify HD Radio is turned "off"\*

#### On-Hoist Inspection

- Remove transport suspension blocks (follow ELSA instruction)
- Check steering, boots, brake system, hoses, tires and wheels for damage
- Check underside of vehicle for fluid leaks and loose components
- Inspect wheel bolts for proper torque\*
- Install wheel locks (if equipped)
- Install wheel bolt covers and center caps as supplied\*
- Set and store tire pressures for either sold vehicle **OR** stock inventory vehicle\*

#### Driving Performance

- Check horn operation
- Verify hold and release of electronic parking brake
- Verify engine performance and acceleration\*
- Verify transmission operation, including shift paddles (if equipped)
- Test drive vehicle applying brakes several times\*
- Verify rear spoiler functionality (if equipped)
- Check steering/tire alignment
- Check for squeaks, rattles and wind noise
- Verify quality of radio reception in AM/FM/SiriusXM® bands

#### Driver Assistance

- Verify cruise control
- Verify Audi side assist functionality with rear cross traffic alert (if equipped)

#### Driver Assistance (continued)

- Verify operation of Audi parking system plus\*
- Activate NAV and follow directions back to dealership (if equipped)

#### Roadster Functionality (if equipped)

- Test operation of power folding top\*
- Verify convertible top manual closing tools are present

#### Post-Road Test Inspection

- Interrogate fault memory and upload Diagnostic Log to GFF Paperless Server
- Check service interval and verify correct interval is displayed
- Check engine oil level\*
- Check all fluid levels and top off if necessary
- Ensure the yellow tire pressure tag is installed on the steering wheel
- Apply 30 Day Inventory Maintenance Sticker\*\*
- Install showroom charger to ensure battery remains charged at all times\*\*
- Must fuel with 91 Octane or higher (TTS, TT RS)

#### Technician

I certify that all operations have been completed and this vehicle has been prepared in accordance with Audi Procedures and Quality Standards, and has met the standards for Perfect Delivery.

\_\_\_\_\_  
Technician Signature

\_\_\_\_\_  
Last 8 of VIN

\_\_\_\_\_  
Completion Date