



2017

A7 / A7 competition / S7 / RS 7 / RS 7 performance

Audi Pre-Delivery Inspection

Stock No. _____

Dealer Number _____

R.O. No. _____

VIN _____

Road test mileage out _____

Road test mileage in _____

Reminders

- ▶ All items must be completed prior to customer delivery by an Audi technician
- ▶ Audi recommends using an Audi approved battery charger to prevent excessive battery discharge during inspection
- ▶ ALL PDI function tests must be run in Guided Fault Finding (GFF) only. Do NOT use Guided Functions for any PDI related test as these will not be uploaded to the Paperless Server. Refer to the Special functions tab of ODIS Diagnosis for using GFF for PDI function tests
- ▶ It is advised to start ODIS with the engine running to enable all 5F Test Plans in GFF and also to ensure SVM sees all control units during the SVM check vehicle configuration
- ▶ For items marked with *, please refer to the PDI Technician Reference Document posted on ServiceNet for additional information

Vehicle Preparation

- Check Elsa for open campaigns and updates
- Deactivate vehicle transport mode
This step must be performed with the engine off, and ignition ON*
- Deactivate air suspension loading mode (if equipped)*
- Set adaption channel to enable CD Ripping (if equipped with NAV)*
- Set service reminder*
- Perform any open campaigns*

Under the Hood Inspection

- Check battery clamps for proper torque*
- Perform a battery test*
- Check engine oil level*
- Check all fluid levels and top off if necessary

Exterior

- Check all key buttons and features*
- Check all doors for proper power closing (if equipped)*

Lighting and Windshield

- Test exterior lighting functions
- Install wiper blades
- Test front washers (and headlight washers if equipped)*

Trunk Inspection

- Verify trunk is operational

Trunk Inspection (continued)

- Install wheel bolt cover removal tool from PDI kit into trunk tool kit*
- Verify tool kit is installed securely in luggage compartment
- Set spare tire pressure*
- Verify operation of luggage cover

Interior

- Verify operation of all seat belts and latches
- Check operation of window, lock, and seat controls*
- Check rear view mirror operation*
- Inspect mirrors for proper operation*
- Verify operation of all interior lights
- Check heated steering wheel operation (if equipped)
- Verify operation heated/ventilated and massaging seats (if equipped)*
- Verify proper operation of climate control*
- Inspect operation of all power outlets
- Check panoramic sunroof and sunshade operation*
- Verify operation of front Passenger Occupant Detection System

Settings

- Verify operation of MMI touch pad
- Set Time source setting to "GPS" and set Auto daylight savings time to "on"
- Verify and set language and Measurement Units*





2017

A7 / A7 competition / S7 / RS 7 / RS 7 performance

Audi Pre-Delivery Inspection

Settings (continued)

- Verify speech dialog system is operating*
- Load Onboard Video Tutorials*
- Set "Music volume while parking" to 6 lines*
- Set dealership location in navigation (if equipped)*

Media / Radio / SAT

- Verify operation of both USB ports
- Verify operation of CD/DVD player (if equipped)
- Insert SD card and test function of all slots
- Program the presets to local stations
- Verify HD Radio is turned "off"*

Audi connect (USA ONLY) (if equipped)

- Verify Audi connect Information Packet is present (if equipped)*
- Connect the dealer demo SIM card to verify system connects to mobile network*
- Turn on the wireless network (if equipped)*
- Check Wi-Fi hotspot functionality*
- Enable Google Earth *

On-Hoist Inspection

- Remove transport suspension blocks (follow ELSA instruction)
- Check steering, boots, brake system, hoses, tires and wheels for damage
- Check underside of vehicle for fluid leaks and loose components
- Inspect wheel bolts for proper torque*
- Install wheel locks (if equipped)
- Install wheel bolt covers*
- Set and store tire pressures for either sold vehicle OR stock inventory vehicle*

Driving Performance

- Check horn operation
- Verify hold and release of electronic parking brake
- Verify engine Start-Stop System functionality*
- Verify engine performance and acceleration*
- Verify transmission operation, including shift paddles (if equipped)
- Test drive vehicle applying brakes several times*
- Check adaptive air suspension in all positions (if equipped)
- Check steering/tire alignment
- Verify rear spoiler functionality
- Check for squeaks, rattles and wind noise
- Calibrate rear view mirror*
- Verify quality of radio reception in AM/FM/SiriusXM bands

Driver Assistance

- Verify cruise control/ACC with Stop & Go functionality (if equipped)
- Verify Audi side assist functionality (if equipped)
- Verify Audi active lane assist functionality (if equipped)
- Verify operation of night vision camera (if equipped)
- Verify operation of parking system (if equipped)*
- Verify all vehicle Head-up Display functionality (if equipped)*
- Activate NAV and follow directions back to dealership (if equipped)

Post-Road Test Inspection

- Interrogate fault memory and print Diagnostic Log
- Ensure the yellow tire pressure tag is installed on the steering wheel
- Apply Inventory Maintenance Sticker
- Install showroom charger to ensure battery remains charged at all times

Technician

I certify that all operations have been completed and this vehicle has been prepared in accordance with Audi Procedures and Quality Standards, and has met the standards for Perfect Delivery.

Technician Signature

Last 8 of VIN

Completion Date