

2017

Q5/SQ5

Audi Pre-Delivery Inspection

Sto	ck No. Dealer Number	K.U. NO.	
VIN	Road test mileage out	Road test mileage in	
Re	minders		
•	All items must be completed prior to customer delivery by	an Audi technician	
•	Audi recommends using an Audi approved battery charger to prevent excessive battery discharge during inspection ALL PDI function tests must be run in Guided Fault Finding (GFF) only. Do NOT use Guided Functions for any PDI related test as these will not be uploaded to the Paperless Server. Refer to the Special functions tab of ODIS Diagnosis for using GFF for PDI function tests It is advised to start ODIS with the engine running to enable all 5F Test Plans in GFF and also to ensure SVM sees all control units during the SVM check vehicle configuration		
•			
•			
•	For items marked with *, please refer to the PDI Technician	Reference Document posted on ServiceNet for additional information	
Ve	hicle Preparation	Trunk Inspection	
	Check Elsa for open campaigns and updates	☐ Verify power tailgate is operational and set default opening	
	Deactivate vehicle transport mode* This step must be performed with the engine off , and ign tion on	height* - Install wheel bolt cover removal tool from PDI kit into trunk tool kit*	
	Set adaption channel to enable CD Ripping (if equipped w		
	NAV)*	☐ Verify inflatable spare tire and compressor are present	
☐ Set service reminder*		☐ Verify operation of luggage cover	
	Perform any open campaigns *	_ , , , , , , , , , , , , , , , , , , ,	
Under the Hood Inspection		Interior	
	Check battery clamps for proper torque*	☐ Verify operation of all seat belts and latches	
	Perform a battery test*	Check operation of window, lock, and seat controls*	
☐ Check engine oil level* ☐ Check all fluid levels and top off if necessary		Check rear view mirror operation*	
		☐ Inspect mirrors for proper operation*	
		☐ Verify operation of all interior lights	
Ex	terior	☐ Verify operation heated seats (if equipped)	
	Check all key buttons and features*	☐ Verify operation heated/ventilated seats (if equipped)*	
☐ Prepare the base bars for customer delivery (install bars only upon customer request)*		☐ Verify proper operation of climate control*	
		☐ Inspect operation of all power outlets	
Lighting and Windshield		☐ Check panoramic sunroof and sunshade operation*	
	Test exterior lighting functions	Verify operation of front Passenger Occupant Detection System	
	Install wiper blades	Зузсені	
☐ Test front washers (and headlight washers if equipped)*		Settings	
		Set Time source setting to "GPS" and set Auto daylight savings time to "on."*	

Effective 8-16-2016-US Version 1.1 $\hfill \square$ Verify and set language and Measurement Units*



2017

Q5/SQ5

Audi Pre-Delivery Inspection

Settings (continued)	Driving Performance		
☐ Verify speech dialog system is operating*	☐ Check horn operation		
☐ Load Onboard Video Tutorials*	☐ Verify hold and release of electronic parking brake		
☐ Set "Music volume while parking" to 6 lines*	☐ Verify engine Start-Stop System functionality*		
☐ Set dealership location in navigation (if equipped)*	☐ Verify engine performance and acceleration*		
Media / Radio / SAT	 Verify transmission operation, including shift paddles (if equipped) 		
☐ Verify operation of AMI or aux. input (if equipped)	☐ Test drive vehicle applying brakes several times*		
☐ Verify operation of CD/DVD player (if equipped)	☐ Check steering/tire alignment		
$\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ $	☐ Check for squeaks, rattles and wind noise		
Program the presets to local stations	Calibrate rear view mirror*		
☐ Verify HD Radio is turned "off"*	☐ Verify quality of radio reception in AM/FM/SiriusXM bands		
Audi connect (USA ONLY) (if equipped)	Driver Assistance		
☐ Verify Audi connect Information Packet is present (if	☐ Verify cruise control/ACC functionality (if equipped)		
equipped)*	Verify Audi side assist functionality (if equipped)		
Connect the dealer demo SIM card to verify system connects to mobile network*	☐ Verify operation of parking system (if equipped)*		
☐ Turn on the wireless network (if equipped)*	 Activate NAV and follow directions back to dealership (if equipped) 		
☐ Check Wi-Fi hotspot functionality*	equipped)		
☐ Enable Google Earth (if equipped)*	Post-Road Test Inspection		
	☐ Interrogate fault memory and print Diagnostic Log		
On-Hoist Inspection	$\hfill \square$ Ensure the yellow tire pressure tag is installed on the steer-		
Remove transport suspension blocks (follow ELSA instruction)	ing wheel Apply Inventory Maintenance Sticker		
☐ Check steering, boots, brake system, hoses, tires and wheels for damage	☐ Install showroom charger to ensure battery remains charged at all times		
Check underside of vehicle for fluid leaks and loose components			
☐ Inspect wheel bolts for proper torque*			
☐ Install wheel locks (if equipped)			
☐ Install wheel bolt covers and center caps as supplied*			
Set and store tire pressures for either sold vehicle OR stock inventory vehicle*			
Quality Standards, and has met the standards for Perfect Deli	icle has been prepared in accordance with Audi Procedures and very. st 8 of VIN Completion Date		
'//////	(//////		